BRUHAT BANGALORE MAHANAGARA PALIKE

Engineering Department

COMPLETION REPORT

1	Completion Report of the work of :	Consultancy services for preparation of DPR for the work of Constructions of RCC drain at Kenchenahalli and Nagenahalli layout ISRO layout Harohalli and Surronding areas in chowdeshwari ward no -02 of yelahanka Sub division			
2	Sanctioned Estimate No. And Date	**JOB NUMBER**			
3	Name of the Contractor	**Sri Kotresh H (M/sSri Sai Consultants)**			
4	Time Stipulated for Completion of work	2 weeks			
5	Date of Commencement	7/11/19			
6	Date of Completion:	23/11/19			
7	Measurment Recorded	29/02/2020			
	M.B No	2154			
	Page No	215396 to 215397			
8	Name of the Office/ Officials incharge of the work				
	1) Asst. Exe.Engineer	RAJNIKANTH MALLI			
	2) Asst. Engineer	CHANDRAKANTHARAJU-P.A.			
Estiamte Amount / Tender		Amount Claimed as per Actuals	Excess	Savings	Remarks
190000/-		190000/-	—	—	

1) Certified that the above work has been completed with in the stipulated time Snoted in entrustment.

2) Certified that above work has been executed satisfactorily.

ENGINEER
BRUHAT BANGALORE MAHANAGARA PALIKE

ASST. EXE.ENGINEER
SUB DIVISION
BRUHAT BANGALORE MAHANAGARA PALIKE

Asst. Executive Engineer
Yelahanka Sub Division
(BBMP Ynk. Zn)
Yelahanka, Bangalore

ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ವಿಭಾಗ
ಬ.ಬ.ಮಂ.ಪ. ಬೆಂಗಳೂರು - 560064

Scanned by CamScanner